

Item no	From	To	Unit	nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	7	8	9	10	11
10	Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.46 cum, with super plasticisers @ 3 liters conforming to IS 9103-1999 reconfirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters, column pillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications.								
	Raft		CUM						
	1st A Main Road-L/s			1	30.00	1.00	0.150	4.50	
				1	30.00	1.00	0.150	4.50	
				1	30.00	1.00	0.150	4.50	
				1	8.00	1.00	0.150	1.20	
	After Road			1	30.00	1.00	0.150	4.50	
				1	34.20	1.00	0.150	5.13	
	1st A Main Road-R/s			1	30.00	1.00	0.150	4.50	
				1	30.00	1.00	0.150	4.50	
				1	30.00	1.00	0.150	4.50	
				1	5.00	1.00	0.150	0.75	
	After Road			1	30.00	1.00	0.150	4.50	
				1	24.00	1.00	0.150	3.60	
	2nd A Main Road-L/s			1	30.00	1.00	0.150	4.50	
				1	30.00	1.00	0.150	4.50	
				1	30.00	1.00	0.150	4.50	
				1	9.80	1.00	0.150	1.47	
	2nd A Main Road-R/s			1	30.00	1.00	0.150	4.50	
				1	30.00	1.00	0.150	4.50	
				1	30.00	1.00	0.150	4.50	
				1	19.00	1.00	0.150	2.85	

For Sri Sai Manjunatha Enterprises

B. S. Mahesh
Proprietor

Asst. Engineer (EE)

Asst. Executive Engineer
Project Division
Velahanka Zone
Bangalore

Item no	From	To	Unit	nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	7	8	9	10	11
	5th Main Road			1	30.00	1.00	0.150	4.50	
				1	30.00	1.00	0.150	4.50	
				1	27.30	1.00	0.150	4.10	
	Side Walls	1st A Main Road-L/s		2	30.00	0.15	0.600	5.40	
				2	30.00	0.15	0.600	5.40	
				2	30.00	0.15	0.600	5.40	
				2	8.00	0.15	0.600	1.44	
	After Road			2	30.00	0.15	0.600	5.40	
				2	34.20	0.15	0.600	6.16	
	1st A Main Road-R/s			2	30.00	0.15	0.600	5.40	
				2	30.00	0.15	0.600	5.40	
				2	30.00	0.15	0.600	5.40	
				2	5.00	0.15	0.600	0.90	
	After Road			2	30.00	0.15	0.600	5.40	
				2	24.00	0.15	0.600	4.32	
	2nd A Main Road-L/s			2	30.00	0.15	0.600	5.40	
				2	30.00	0.15	0.600	5.40	
				2	30.00	0.15	0.600	5.40	
				2	9.80	0.15	0.600	1.76	
	2nd A Main Road-R/s			2	30.00	0.15	0.600	5.40	
				2	30.00	0.15	0.600	5.40	
				2	30.00	0.15	0.600	5.40	
				2	19.00	0.15	0.600	3.42	
	5th Main Road			2	30.00	0.15	0.580	5.22	
				2	30.00	0.15	0.580	5.22	
				2	27.30	0.15	0.550	4.50	
								Total Qty	199.64

30/12/2017

01/01/2018

 Checked
 E.E. (Project)
 30/12

For Sri Sai Manjunatha Enterprises

 S. P. Mahesh
 Proprietor

 S. S. Suresh
 Asst. Engineer (P.E.)

 Asst. Executive Engineer
 Project Division
 Velahanka Zone
 Bangalore